BRUHATH BENGALURU MAHANAGARA PALIKE

DASARAHALLI ZONE

COMPLETION REPORT

1	Name of Work	Providing Name boards and stickring and labelling in Bagalagunte in ward no 14			
2	Estimated Cost Accepted Tender Cost	Est Cost Rs:	30.00 Lakhs	Accepted Tender Cost	27,85,135.90
3	Sanctioned Estimate No &Dt	AS No:	135/20-21	TS No:	97/20-21
4	Head of Account	P-1771			
5	Work order No &Dt	BBMP/EE/DD/WO/50/2021-22, Dated: 15.07.2021			
6	Entrustment No &Dt	BBMP/EE/DD/AGR/50/2021-22, Dated: 15.07.2021			
7	Work Code/Job Code	014-20-000120			
8	Name of Contractor	Sri PILLAPPA GIRIJA SHANKAR			
9(A)	Time stipulated for completion of work	14.10.2021			
(B)	Delay in execution of work				
10	Schedule DT of Start of work (as per W.O)	15.07.2021			
11	Schedule DT of Completion (as per W.O)	14.10.2021			
12	Measurement recorded in	M B No	5692/16-17		
		Page No	564182 - 564184		
13	Check Measurement of the AEE/EE	M B No	5692/16-17		
		Page No	564182 - 564184		
14	Name of the Office/ Office In charge of the work	Sri Venkateshappa			
15	a) Asst.Eng/Junior Eng:	Sri Venkateshappa			
	b) Asst Executive Engineer:				

Sanctioned Estimated Cost In Rs.	Accepted Tendered Amount in Rs.	Amount Claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
30.00 Lakhs	2.	2920447=00	-	79553=00	

1. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.
2. Certified that the above work has been completed within the stipulated time noted in the work order.
3. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.

Assistant Engineer
Ward No.14T Dasarahalli Sub-Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

Assistant Executive Engineer

ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned with CamScanner